



January 4th 2016

Mr. Mathew Webb
Contract Administrator
Texas Water Development Board

RE: Progress Report #4 – Lane City Research Grant Contract No. 1400011761
Reporting Period 09/2015-11/2015 (TWDB 1FQ2016)

No construction is currently underway for the Wave Wall, River Return System, or the Chimney Drain. LCRA is not requesting any construction cost reimbursement at this time.

Task 1: Submitted Final Permitting report for Task 1 to Texas Water Development Board for the Grant.

Task 2: In September, Received proposals from contractors, conducted 1st round of negotiations with two general contractors. Located several wells in footprint of the reservoir. Initiated engineering work with AEP to evaluate relocation of existing transmission lines affected by construction project. CenterPoint installed concrete poles & lattice towers for 138kv line relocation.

In October, LCRA conducted 2nd round of negotiations with contractor. Received contractors final offers, conducted final scoring, and recommended contract award to Executive team.

In November, Received approval of construction contract from LCRA Board. Also, received approval from TCEQ & TWDB to begin construction. Executed contract with Phillips & Jordan to construct project. Received necessary bonds & insurance from contractor.

Task 3: No work completed during reporting period.

If you have any questions or concerns please feel free to contact me at 512-730-6693 or Kate.Reilly@lcra.org.

Thank you,

A handwritten signature in cursive script that reads 'Kate Reilly'.

Kate Reilly
SR. Project Analyst
LCRA