

# MEMORANDUM

**To:** Saqib Shirazi, P.E., Innovative Water Technologies, Texas Water Development Board (TWDB)

**FROM:** Melissa Bryant, San Antonio River Authority

**SUBJECT:** Assessment of the City of Kenedy's Brackish Desalination Plant Quarterly Report – December 2010

**DATE:** December 6, 2010

**CONTRACT:** 0604830579

---

## **Recent Project Activities:**

9/25/10

No changes or updates. We are still waiting for TCEQ to approve moving forward with the HydraNautics membranes since the City of Kenedy previously used their membranes.

10/25/10

The contractors are moving forward with the plant expansion. TCEQ has approved moving forward with the Hydranautic membranes. We are routing the subcontractor agreements for signature. Construction should begin by the first week of November.

11/25/10

Keystone Construction was awarded the bid for the City of Kenedy. They will begin with the concrete slab in December for the addition to the plant site. The membranes will be delivered in mid-December. They are anticipated to be installed by mid-January. A meeting was held November 29<sup>th</sup> to discuss the pilot study for TWDB.

## **Items to be Addressed and Anticipated Project Activities:**

An extension for the project will be filed to the TWDB by December 2010.