

Seminole Integrated Wind-Water Demonstration System

Progress Report for April 2012

Submitted to

Texas Department of Rural Affairs
Att: Travis Brown
Tel 512-936-7878
PO Box 13231
Austin, TX 78711

Contract No. 728082

Texas Water Development Board
Att: Sanjeev Kalaswad
Tel 512-936-0838
PO Box 13231
Austin, TX 78711-3231

Contract No. 0804830832

Submitted by

City of Seminole
Att: Tommy Phillips, City Administrator
Tel 432-758-3676
302 South Main Street
Seminole, Texas 79360

May 25, 2012

1.0 INTRODUCTION AND OVERVIEW

1.1 Scope and Content This progress report is submitted jointly to the Texas Department of Rural Affairs (TDRA) and to the Texas Water Development Board (TWDB). TDRA formerly was called the Office of Rural and Community Affairs (ORCA). The report is submitted as part of TDRA contract number 728082 and TWDB contract number 0804830832. In addition to project funding from the TDRA and the TWDB, major participants include the City of Seminole, Texas Tech University and the US Department of Energy through Texas Tech University. The project was initiated in April 2009, and the completion date is currently set at March 2013.

1.2 Project Description This project addresses the continuing depletion of the Ogallala aquifer, the current principal source of potable groundwater for much of west Texas and northward through Kansas. The approach is to access, lift, and purify brackish, much deeper water-bearing formations in the Santa Rosa of the Dockum group. On the basis of preliminary evidence, these formations are believed to occur in Gaines County at depths ranging from 1500 to 2000 ft. There may also be water-bearing strata between 600 and 800 ft.

The purification will be accomplished using reverse osmosis (RO). The electrical energy required for the well lift pumps and those of the RO system will be supplied principally by a grid-connected wind turbine. The purified water is to be utilized as part of the municipal water supply of Seminole, Texas, a community with a population of about 7,000. Seminole is located in Gaines County in the southern panhandle of West Texas bordering New Mexico. The results are expected to be applicable to many other arid and semi-arid regions as well.

The project encompasses the following broad tasks:

- 1) The siting, permitting, drilling and characterization of a well drilled into the Santa Rosa, including site acquisition, pre-drilling hydro-geological investigations, permitting, logging, well completion and test,
- 2) The design and construction of required infrastructure, including well completion, site preparation, foundations and civil works to support the wind turbine, RO system and other system elements,
- 3) Installation and commissioning of a wind turbine including the foundation, electrical infrastructure, and liaison with the local utility,
- 4) The procurement, installation and commissioning of a commercial reverse osmosis system, including necessary permits, civil structures, electrical work and piping,
- 5) The design, permitting and construction of an evaporation pond or other means for dealing with the concentrate from the RO system,
- 6) Operation and characterization of the integrated wind-water purification system for a period of 12 months, and
- 7) Documentation and reporting of project results and performance.

2.0 SUMMARY OF ACTIVITIES THIS PERIOD

2.1 Overview Collaboration between the City of Seminole, WRC and WiSE researchers, and engineering/management consultants continued, and the wind turbine construction continued as weather permitted. The work schedule has been impacted by the movement of the oversight of

Seminole Integrated Wind-Water Demonstration System Progress Report for April, 2012

the Texas Department of Rural Affairs to the Texas Department of Agriculture, which has led in increased scrutiny of the management documentation and procedures. It is hoped that all paperwork requirements will be met by early March. Kay Howard of AJ Howco is handling the interactions with the various funding agencies.

2.2 Site Layout and Balance of System Design West Texas Consultants (WTC) previously completed the final plans for the site, including the pad, building, tanks, and other appurtenances, were completed and put out for bid in late December. Tejas Partners was selected and began construction in March. Work continued, with good progress made on the sewer line from the future lift station, as well as the foundation, floor plumbing, and framing for the building.

2.3 Wind Turbine Procurement and Site Preparation The turbine nacelle and blades were previously received in Seminole, and the lattice tower members were delivered in December. Construction began in late January with the installation of the foundation. The major parts of the tower were assembled in the laydown position. Final installation of the tower, nacelle, and blades was completed on March 13. Completion of the electrical connections and controls will take place later as the other site facilities are assembled.

2.4 RO System Procurement The RO system and spare parts from Crane Environmental were received in Seminole in late December. The equipment will remain in storage at the City warehouse until the RO building is built in the next several weeks. We are currently in communication with representatives from Crane about the logistical details of start-up of the RO system after installation. PSC will work with the City and WRC to get Texas Commission for Environmental Quality (TCEQ) approval for the demonstration project after the water sample results are determined from the Santa Rosa well.

2.5 Santa Rosa Well Procurement West Texas Water Well Service (WTWWS), from Midland, Texas, completed most of the major components of the well installation by December. Cost savings relative to the original bid were gained by selection of a more readily available pump and motor combination thanks to the higher than expected water column in the well. PSC negotiated a small change order, using the savings from the pump purchase, in the contract to allow addition of a downhole pressure transducer/conductivity sensor/temperature sensor with datalogger to monitor water levels and gross water quality. The pump and transducer were installed in the well and await final connections as the building progresses. Interestingly, the water level in the well had risen from about 743 ft below ground surface during the testing last summer to about 100 ft below ground surface over the last several months.

2.6 Local Outreach Thanks to the Llano Estacado Underground Water Conservation District and the WRC and WiSE staff, we continue to collecting photos of the construction of the wind turbine and site improvements. The photos will be used in a kickoff workshop and website media we are developing to explain the different aspects of the project for the local public and other interested parties.