

# **Seminole Integrated Wind-Water Demonstration System**

## **Progress Report for January 2012**

### **Submitted to**

Texas Department of Rural Affairs  
Att: Travis Brown  
Tel 512-936-7878  
PO Box 13231  
Austin, TX 78711

Contract No 728082

Texas Water Development Board  
Att: Sanjeev Kalaswad  
Tel 512-936-0838  
PO Box 13231  
Austin, TX 78711-3231

Contract No 0804830832

### **Submitted by**

City of Seminole  
Att: Tommy Phillips, City Administrator  
Tel 432-758-3676  
302 South Main Street  
Seminole, Texas 79360

February 25, 2012

## **1.0 INTRODUCTION AND OVERVIEW**

**1.1 Scope and Content** This progress report is submitted jointly to the Texas Department of Rural Affairs (TDRA) and to the Texas Water Development Board (TWDB). TDRA formerly was called the Office of Rural and Community Affairs (ORCA). The report is submitted as part of TDRA contract number 728082 and TWDB contract number 0804830832. In addition to project funding from the TDRA and the TWDB, major participants include the City of Seminole, Texas Tech University and the US Department of Energy through Texas Tech University. The project was initiated in April 2009, and the completion date is currently set at March 2013.

**1.2 Project Description** This project addresses the continuing depletion of the Ogallala aquifer, the current principal source of potable groundwater for much of west Texas and northward through Kansas. The approach is to access, lift, and purify brackish, much deeper water-bearing formations in the Santa Rosa of the Dockum group. On the basis of preliminary evidence, these formations are believed to occur in Gaines County at depths ranging from 1500 to 2000 ft. There may also be water-bearing strata between 600 and 800 ft.

The purification will be accomplished using reverse osmosis (RO). The electrical energy required for the well lift pumps and those of the RO system will be supplied principally by a grid-connected wind turbine. The purified water is to be utilized as part of the municipal water supply of Seminole, Texas, a community with a population of about 7,000. Seminole is located in Gaines County in the southern panhandle of West Texas bordering New Mexico. The results are expected to be applicable to many other arid and semi-arid regions as well.

The project encompasses the following broad tasks:

- 1) The siting, permitting, drilling and characterization of a well drilled into the Santa Rosa, including site acquisition, pre-drilling hydro-geological investigations, permitting, logging, well completion and test,
- 2) The design and construction of required infrastructure, including well completion, site preparation, foundations and civil works to support the wind turbine, RO system and other system elements,
- 3) Installation and commissioning of a wind turbine including the foundation, electrical infrastructure, and liaison with the local utility,
- 4) The procurement, installation and commissioning of a commercial reverse osmosis system, including necessary permits, civil structures, electrical work and piping,
- 5) The design, permitting and construction of an evaporation pond or other means for dealing with the concentrate from the RO system,
- 6) Operation and characterization of the integrated wind-water purification system for a period of 12 months, and
- 7) Documentation and reporting of project results and performance.

## **2.0 SUMMARY OF ACTIVITIES THIS PERIOD**

**2.1 Overview** Collaboration between the City of Seminole, WRC and WiSE researchers, and engineering/management consultants continued, the contractor was selected for the site infrastructure construction, and the wind turbine construction began. The work schedule has been

impacted by the movement of the oversight of the Texas Department of Rural Affairs to the Texas Department of Agriculture, which has led in increased scrutiny of the management documentation and procedures.

**2.2 Site Layout and Balance of System Design** West Texas Consultants (WTC) completed the final plans for the site, including the pad, building, tanks, and other appurtenances, were completed and put out for bid in late December. The first round of bids was received in mid-January, but both bids exceeded the amount of available funds, largely due to the inclusion of relatively large water storage tanks intended for present and future use. WTC worked with the WRC to reduce the scope of work, and the bidders resubmitted. Tejas Partners was identified as the low bidder, and negotiation for the start of work began as proper paperwork was prepared.

**2.3 Wind Turbine Procurement and Site Preparation** The turbine nacelle and blades were previously received in Seminole, and the lattice tower members were delivered in December. Construction began in late January with the installation of the foundation. The turbine installation is tentatively scheduled for completion in February.

**2.4 RO System Procurement** The RO system and spare parts from Crane Environmental were received in Seminole in late December. The equipment will remain in storage at the City warehouse until the RO building is built, later in 2011. We are currently in communication with representatives from Crane about the logistical details of start-up of the RO system after installation. PSC will work with the City and WRC to get Texas Commission for Environmental Quality (TCEQ) approval for the demonstration project after the water sample results are determined from the Santa Rosa well. PSC is interacting directly with WTC for logistical details for the final sizing and placement of the RO building and associated piping and water storage issues, which are included in the site specifications mentioned above.

**2.5 Santa Rosa Well Procurement** West Texas Water Well Service (WTWWS), from Midland, Texas, completed most of the major components of the well installation by December. Cost savings relative to the original bid were gained by selection of a more readily available pump and motor combination thanks to the higher than expected water column in the well. PSC negotiated a small change order, using the savings from the pump purchase, in the contract to allow addition of a downhole pressure transducer/conductivity sensor/temperature sensor with datalogger to monitor water levels and gross water quality. As soon as the paperwork is complete for that change, WTWWS can complete the final steps.

**2.6 Local Outreach** Thanks to the Llano Estacado Underground Water Conservation District and the WRC and WiSE staff, we are collecting photos of the construction of the wind turbine. The photos will be used in a kickoff workshop and website media we are developing to explain the different aspects of project for the local public and other interested parties.

Distribution:

Sanjeev Kalaswad, TWDB  
Travis Brown, TDRA  
Tommy Phillips, City of Seminole  
Kay Howard, Howco

Pam Groce, SECO  
Judy Reeves, Cirrus  
Chad Tompkins, WTC  
Zane Edwards, PS&C